

2021 Street Reconstruction Map and Schedule



ID	Task Name	Duration	Start	Finish	Subcontractor	Sep '22			
1	City of Castle Hills	150 days	Mon 5/16/22	Sun 12/11/22		7	14	21	28
2	Notice to Proceed	210 days	Mon 5/16/22	Sun 12/11/22					
3	Duration to Substantial Completion	130 days	Mon 5/16/22	Thu 9/22/22					
4	Phase 1	85 days	Mon 5/16/22	Fri 9/9/22					
11	Briarcliff Drive	77 days	Mon 5/23/22	Tue 9/6/22					
22	Replace Aluminum Signs	1 day	Tue 9/6/22	Tue 9/6/22	American Signal Equipment				
23	Bluet Lane	46 days	Wed 7/6/22	Wed 9/7/22					
26	Sawcutting (Driveways/Curb/Sidewalk)	2 days	Fri 8/5/22	Mon 8/8/22	ABR				
27	Remove Concrete Curb & Gutter	2 days	Tue 8/9/22	Wed 8/10/22	ABR				
28	Remove Concrete Sidewalks and Driveways	2 days	Tue 8/9/22	Wed 8/10/22	ABR				
29	Concrete Curb & Gutter	5 days	Thu 8/11/22	Wed 8/17/22	MEX Utilities				
30	Concrete Sidewalks	2 days	Thu 8/18/22	Fri 8/19/22	MEX Utilities				
31	Concrete Driveways	2 days	Mon 8/22/22	Tue 8/23/22	MEX Utilities				
32	TY B HMA (5 Inch)	1 day	Mon 9/5/22	Mon 9/5/22	Austin Asphalt				
33	TY D HMA (2.5 Inch)	1 day	Tue 9/6/22	Tue 9/6/22	Austin Asphalt				
34	Replace Aluminum Signs	1 day	Wed 9/7/22	Wed 9/7/22	American Signal Equipment				
35	Shalimar Drive	46 days	Thu 7/7/22	Thu 9/8/22					
38	Sawcutting (Driveways/Curb/Sidewalk)	2 days	Thu 8/11/22	Fri 8/12/22	ABR				
39	Remove Concrete Curb & Gutter	2 days	Thu 8/11/22	Fri 8/12/22	ABR				
40	Concrete Curb	2 days	Wed 8/24/22	Thu 8/25/22	MEX Utilities				
41	TY B HMA (5 Inch)	3 days	Mon 9/5/22	Wed 9/7/22	Austin Asphalt				
42	TY D HMA (1.5 Inch)	1 day	Thu 9/8/22	Thu 9/8/22	Austin Asphalt				
43	Replace Aluminum Signs	1 day	Thu 9/8/22	Thu 9/8/22	American Signal Equipment				
44	Wottlin Road	47 days	Thu 7/7/22	Fri 9/9/22					
47	Sawcutting (Driveways/Curb/Sidewalk)	2 days	Mon 8/15/22	Tue 8/16/22	ABR				
48	Remove Concrete Curb & Gutter	2 days	Mon 8/15/22	Tue 8/16/22	ABR				
49	Remove Concrete Sidewalks and Driveways	1 day	Wed 8/17/22	Wed 8/17/22	ABR				
50	Concrete Curb	4 days	Fri 8/26/22	Wed 8/31/22	MEX Utilities				
51	Concrete Driveways	2 days	Thu 9/1/22	Fri 9/2/22	MEX Utilities				
52	TY B HMA (5 Inch)	1 day	Mon 9/5/22	Mon 9/5/22	Austin Asphalt				
53	TY D HMA (1.5 Inch)	1 day	Tue 9/6/22	Tue 9/6/22	Austin Asphalt				
55	24 Inch Wide White Line	1 day	Tue 9/6/22	Tue 9/6/22	TRP Construction				
54	Replace Aluminum Signs	1 day	Fri 9/9/22	Fri 9/9/22	American Signal Equipment				
56	Final Cleanup/Seeding on all Streets	12 days	Wed 9/7/22	Thu 9/22/22					
57	Briarcliff	3 days	Wed 9/7/22	Fri 9/9/22	ABR				
58	Bluet	3 days	Mon 9/12/22	Wed 9/14/22	ABR				
59	Shalimar Dr.	3 days	Thu 9/15/22	Mon 9/19/22	ABR				
60	Wottlin Rd.	3 days	Tue 9/20/22	Thu 9/22/22	ABR				

Project: Project Schedule (Date: Mon 8/22

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 1